

NYANDO CONSTITUENCY
PROJECT IMPLEMENTATION STATUS REPORT

INDEX ECK 187

PROJECT NAME	Location	Estimated cost	2003/2004	2004/2005	2005/2006	2006/2007	2007/2008	2008/2009	2009/2010	Amount spent to date	Activity To be done	expected out put	Implementation status	Remarks
HEALTH														
Bunde Health Centre	Kakola	1750000	1000000	750000				450000		1750000	Construction of maternity Ward	Maternity ward	On-going	Kitchen & laundry yet to be built
Holo Dispensary	East Kano	1925000			775000	1000000		150000		1925000	Construction of dispensary	Out-patient block	Complete but not in use	Personnel yet to be posted to the facility
Hongo Ogosa Dispensary	Katho	2500000	1000000	900000	300000		300000			2500000	Construction of maternity	Maternity ward	On-going	Finishings & Toilets yet to be constructed
Kanyagwal Health Centre	Kanyagwal	2400000		1500000	600000		300000			2400000	Construction of dispensary	Out-patient block	Complete & in use	
Masogo Dispensary	Kombura	2225000			775000	1150000	300000		500000	2225000	Construction of dispensary	Out-patient block	Complete & in use	
Nyakongo Dispensary	Wawidhi	4000000	500000	1500000		1660000	1000000			4660000	Construct maternity block & 2 staff houses	Maternity ward & 2 Staff houses	Complete	Maternity not in use due to wrong specification used.
Nyang'ande Health Centre	Kawino	5000000	1000000	1500000		1000000	1200000	450000		4700000	Construct dispensary block & 2 staff houses	Out-patient block & 2 Staff houses	Complete & in use	
Olas Dispensary	East Kano	4100000	500000	1500000	1600000		250000			3850000	Construct dispensary block & 2 staff houses	Out-patient block & 2 Staff houses	Complete & in use	
Rabuor Health Centre	Kochieng	2850000		1500000	900000			450000		2400000	Construction of maternity Ward	Maternity ward	On-going	Kshs 450,000 Re allocated to Ahero Sub District Hospital theatre project Ref. CDF BOARD/NYANDO/VOL.II/39
Ahero Sub District Hospital	Kakola	11000000					850000		1000000	5395361	Construction of Theatre	Theatre	On-going	Roofing underway
Dispensary IN Onjiko Location	Onjiko	1093681					1093681				Out-patient block	Out-patient block	stalled	Re allocated to teatre project Ref. CDF BOARD/NYANDO/VOL.II/2008(4)
PRIMARY SCHOOLS														
Achego Pr School									600000	600000	Construction of (1) classrooms	One classroom	On-going	
Akwanya Pri. School	Awasi	460000			360000	100000				460000	Reconstruction of damaged classrooms	Rehabilitated classrooms	Complete & in use	
Alendu Pri. School	Kochieng					650000	350000	200000		1200000	Construction of (4) classrooms	4 classrooms	on-going	Finishings yet to be done
Angoro Pri. School	Awasi					200000	300000		500000	1000000	Construction of (2) skeleton classrooms	2 classrooms	on-going	Finishings yet to be done
Apondo Pri. School	Wawidhi					150000		200000		350000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Arombo Pri. School	Kawino					100000		100000		200000	Construction of pit latrine	Pit latrine	Complete & in use	Three door latrine
Ayucha Pr School	Awasi							100000		100000	Construction of pit latrine	Pit latrine	Complete & in use	Three door latrine
Bonde Kakoko Pri. School	Kombura					225000	300000			525000	Construction of (3) classrooms	3 classrooms	Complete and in use	Finishings yet to be done
Bondo Kachola Pri. School	Awasi				350000	100000		300000		750000	Construction of (4) classrooms	4 classrooms	on-going	Finishings yet to be done
Boya Pri. School	Onjiko						400000		500000	900000	Construction of (3) classrooms	3 classrooms	Complete and in use	Complete and in use
Bunde Pri. School	Kakola					300000			600000	300000	Construction of (4) classrooms	4 classrooms	on-going	Finishings yet to be done
Bungu Koraga Pri. School	Kochieng						400000	250000	700000	1350000	Construction of (5) classrooms	5 classrooms	on-going	Two classrooms roofed and the rest ready to receive roof
Bwanda Pr School									500000	500000	Construction of (1) classroom	1 classroom	Complete & in use	
Disi Pri. School	Kochogo					400000	200000	300000	500000	900000	Construction of (3) classrooms	3 classrooms	Complete & in use	
Holo Orucho Pri. School	East Kano					300000				300000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Hongo Ogosa Pri. School	Katho						300000		400000	700000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Hongo Radhiang Pr School								400000		400000	Construction of (1) classroom	1 classroom	on-going	Plastering & Finishing yet to be done
Kadete Pri. School	Bwanda					375000	200000	200000		775000	Construction of (3) classrooms	2 classrooms	Complete & in use	
Kagimba Pr School	Kochogo							100000	300000	400000	Construction of pit latrines & Plastering of 8 classrooms	Pit latrine	Complete & in use	Three door latrine
Kaluore Pri. School	Katho					300000	350000	300000	500000	1450000	Construction of (3) classrooms	3 classrooms	Complete & in use	Co-funded by the Community
Kamita Pri. School	Onjiko					250000	650000			900000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done

Kamunda Pri. School	Awasi					400000		400000	500000	1300000	Construction of (3) classrooms	3 classrooms	Complete & in use	
Kandaria Pri. School	Kawino					350000	200000			550000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Kanyangoro Pri. School	East Kano					450000	250000			700000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Karombe Pri. School	Kombura					225000	250000	200000		675000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Kasuna Pr School	Kakola							100000	300000	400000	Construction of pit latrine and finishing of three classrooms	Pit latrine and three classrooms	Complete & in use	
Kasangany Pri. School	Bwanda				400000	250000				650000	Construct 2 classrooms & Admin block	2 classrooms & Admin block	on-going	Finishings yet to be done
Kibarwa Pri. School	Kawino							400000	500000	900000	Construct 2 classrooms	2 Classrooms	Complete & in use	
Kobura Pri. School	Kombura				400000					400000	Construction of (2) classrooms	2 classrooms	on-going	Finishings yet to be done
Kochieng Pr School	kochieng								500000	500000	Construction of (1) classroom	1 classroom	Complete & in use	
Kogwedhi Pri. School	Wawidhi		200000	500000	100000			250000	500000	1550000	Construction of (4) classrooms	4 classrooms	on-going	Finishings yet to be done
Kokwoyo Pri. School	Onjiko				300000	195291			500000	495291	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Kotal Pri. School	Kawino				450000	200000	250000		500000	1400000	Construction of (3) classrooms	3 classrooms	Complete & in use	
Kolunga Pri. School	Onjiko				300000					300000	Construct Admin Block	Administration block	Complete & in use	
Korowe Pri. School	Kombura						300000	200000		300000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Korwana Pri. School	Kawino				450000	200000				650000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Kowuor Pri. School	Kochogo	2825000			475000	1500000	850000			2825000	Construction of (4) classrooms & Admin. Block	4 classrooms & Admin. Block	Complete & in use	
Lela Pri. School	Kombura							400000	1000000	1400000	Construction of (3) classrooms	3 Classroom	Complete & in use	
Luora Ayweyo Pr School	Wawidhi								400000		Construction of (1) classroom	1 classroom		
Mao Pri. School	Kawino				650000	200000			500000	1350000	Construction of (4) classrooms	4 classrooms	on-going	Finishings & Fittings yet to be done
Masogo Pri. School	Kombura					100000				100000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Mbega Pri. School	Kochieng				500000	300000		300000		1100000	Construction of (8) classrooms	8 classrooms	on-going	Finishings yet to be done
Miguye Pri. School	Kochieng						300000	250000		550000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Miringo Pri. School	Onjiko				300000					300000	Reconstruction of damaged classrooms	Rehabilitated classrooms	Complete & in use	
Nduru Pri. School	Kawino				207000					207000	Completion of (2) classrooms block	2 classrooms	on-going	Finishings yet to be done
Nyakakana Pr School	Kochieng								500000	500000	Construction of (1) classroom	1 classroom	on-going	Roofing underway
Nyakongo Pri. School	Wawidhi				275000		200000			275000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Nyachoda Pr School	Wawidhi						200000			300000	Constructio of (1) Classrooms	1 classroom	On-going	
Nyalenda Pri. School	Onjiko				300000	450000				750000	Construct Administration Block	Administration Block	Complete & in use	
Nyamasao Pri. School	Kakola				300000					300000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Nyamkebe Pri. School	Katho				300000			500000		300000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Nyamurundu Pri. School	Kawino				400000	200000				600000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Nyamware Pri. School	Kochieng					400000	513501	1000000		913531	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Nyang'ande Pri. School	Kawino				208000				500000	708000	Completion of (2) classrooms block	2 classrooms	on-going	Finishings yet to be done
Nyarombe Pri. School	East Kano				350000	150000				500000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Nyomwaro Pri. School	Kochogo		800000						300000	1100000	Construction of (4) classrooms	4 classrooms	on-going	Finishings yet to be done
Obugi Pri. School	Kochogo				475000	300000		200000	400000	1375000	Construction of (3) classrooms & fecing	3 classrooms	Complete & in use	
Odiénya Pri. School	Kawino				300000	250000	200000	400000		1150000	Construction of (2) classrooms	2 classrooms	on-going	Finishings yet to be done
Ogenya Pri. School	Bwanda				350000	200000	200000			750000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Ogwedhi Pri. School	Wawidhi						300000			300000	Construction of (2) classrooms	2 classrooms	on-going	Finishings yet to be done
Ojere Pri. School	Kochogo				750000	300000		200000		1250000	Construction of (6) classrooms	6 classrooms	on-going	Finishings yet to be done
Ojenda Pri. School	Awasi				350000				600000	350000	Completion of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Okana Pr School	Kochieng						400000			400000	Completion of (1) classroom	1 classroom	on-going	Finishings yet to be done
Okiro Pri. School	Onjiko				370000	100000				470000	Construction of (4) classrooms	4 classrooms	on-going	Finishings yet to be done
Olasi Pr School	East Kano							100000		100000	Construction of pit latrine	Pit latrine	Complete & in use	Three door latrine
Ombaka Pr School	Bwanda								500000					
Onera Pri. School	Awasi				300000	650000				950000	Completion of (3) classrooms	3 classrooms	on-going	Finishings yet to be done

Onjiko Kobongo Pri. School	Onjiko			370000	50000			500000	920000	Construction of (4) classrooms	4 classrooms	on-going	Finishings yet to be done
Onjiko Pri. School	Kochogo				350000	225000			575000	Completion of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Onge'che Pr School	Katho							500000	500000	Construction of (1) classroom	1 Classroom	Complete & in use	
Onongno Pri. School	Kombura			400000	200000		100000	500000	1200000	Construction of (3) classrooms & Pit Latrines	4 classrooms & Pit latrines	on-going	Finishings yet to be done
Oren Pr School	Awasi						400000		400000	Construction of (1) classroom	1 Classroom	on-going	Finishings yet to be done
Oseth Pr School								500000	500000	Construction of (1) classroom	1 Classroom	on-going	Roofing underway
Osino Pri. School	Kakola	1300000			650000	650000			1300000	Construction of (3) classrooms	3 classrooms	Complete but not in use	Staff yet to posted
Rabuor Pri. School	Kochieng	2000000			300000	500000	500000	700000	1800000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Ranjira Pri. School	Kochieng				100000	300000			400000	Construction of (4) classrooms	4 classrooms	on-going	Finishings yet to be done
Reru Pri. School	Bwanda				375000	200000	250000		825000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Rongo Pr School	Kochieng						100000	500000	100000	Construction of pit latrine	Pit latrine	Complete & in use	Three door latrine
Sare Pr School	East Kano							700000		Plastering of 8 Classrooms			
Siany Kabonyo Pr School	Kawino						400000	500000	900000	Construction of (2) classrooms	2 classrooms	on-going	Finishings yet to be done
St. Annes Ahero Pri. School	Kakola			300000					300000	Construction of Library	Library	Complete & in use	Co-funded by the Community
Ugwe Pri. School	Kawino				150000	300000	500000		950000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Wanga'nga Pri. School	Awasi				200000	400000			600000	Construction of (3) classrooms	3 classrooms	on-going	Finishings yet to be done
Waradho Pr School	Wawidhi						300000		300000	Construction of 7 classrooms and Admin block	7 classrooms And Administration block	on-going	Finishings yet to be done
Withur Pr School	Bwanda						100000	1000000	600000	Construction of pit latrines & 2 Classrooms	Pit latrines lassrooms	Complete & in use	Three door latrine
Yogo Pri. School	East Kano				400000				400000	Reconstruction of damaged classrooms	Rehabilitated classrooms	Complete & in use	
SECONDARY SCHOOLS									0				
Ahero Girls Sec. School	Kakola						1500000	500000	1500000	Construction of (4) classrooms	4 classrooms	on-going	Storey classrooms
Alendu Sec. School	Kochieng	1400000		650000	450000	300000	50000		1450000	Construction of (2) classrooms Block	2 classrooms	Complete & in use	
Apondo Sec.School	Wawidhi	4500000			425000	2000000		1000000	2425000	Construction of (4) classrooms & Admin. Block	4 classrooms & Admin. Block	on-going	Roofing & Finishings yet to be done
Arombo Sec School	Kawino	2000000					2000000	3000000	3000000	Construction of (4) classrooms & Admin. Block	4 classrooms & Admin. Block	on-going	
Awasi Sec. School	Awasi	350000			350000				350000	Completion of (2) classroom Block	2 classrooms	Complete & in use	Co-funded by the Community
Ayucha Sec. School	Awasi	3200000	1000000	900000	1100000	200000			3200000	Construction of (4) classrooms & Admin. Block	4 classrooms & Admin. Block	Complete & in use	
Bunde Sec. School	Kakola	1800000		500000	1000000	300000	50000		1850000	Construction of Administration Block	Administration Block	Complete & in use	
Kanyagwal Sec. School	Kanyagwal	3450000	950000	700000	1500000	300000	50000	1000000	3500000	Construction of (4) classrooms & Admin. Block	4 classrooms & Admin. Block	Complete & in use	
Karanda Sec. School	Kakola	4600000			550000	2000000	400000	400000	3350000	Construction of (4) classrooms & Admin. Block	4 classrooms & Admin. Block	on-going	Finishings yet to be done
Katolo Mixed Sec School	East Kano	6000000					1550000	500000	1550000	Construct 6 Classrooms	6 Classrooms	on-going	
Kobura Girls Sec. School	Kombura	4200000				1208000	600000	600000	2408000	Construction of (4) classrooms & Admin. Block	4 classrooms & Admin. Block	on-going	Roofing & Finishings yet to be done
Kochogo Sec. School	Kochogo	795000		500000	200000	95000	50000	1000000	1795000	Construct Laboratory & 2 Classrooms	Laboratory & 2classrooms	Lab Complete & in use. Classrooms on-going	
Konim Sec. School	Onjiko	4000000	1000000	900000	1800000	300000			4000000	Construction of (4) classrooms & Admin. Block	4 classrooms & Admin. Block	Complete & in use	
Lela Sec School	Kombura						120000		120000	Electrical wiring	Electricity	Complete & in use	
Masogo Sec School								1500000					
Misingo Sec. School	Kochieng	1200000	500000					1500000	1500000	Construct Admin & Tuition Block	Admin & Tuition Block	Complete & in use	Co-funded by the Community
Nduru Sec School	Kawino	1800000					600000	1000000	600000	Construction of (3) classrooms	3 classrooms	on-going	
Nyakakana Sec. School	Kochieng	3650000	1000000	900000	1500000	250000	50000		3650000	Construction of (4) classrooms & Admin. Block	4 classrooms & Admin. Block	Complete & in use	

Hongo Ogosa Road	Katho	1800000						700000		700000	Grading of Ongeche- Hongo Ogosa Road	Road	on-going	
Arombo Access Road	Kawino			1450000	400000			700000		2550000	Construction of access road to the school	Access road to Arombo Sec School	on-going	Kshs 700,000 Re allocated to Arombo Secondary School Staff House Ref. CDF BOARD/NYANDO/VOL.II/39
Kodete-Wangneno Road	East Kano							1000000	1000000	1000000	Grading of Road	Graded Road		
Nyamware Bridge								1100000		0	Construction of foot bridge	Foot Bridge		Re-allocated to Hongo Ogosa Road vide Ref CDF BOARD/NYANDO/VOL.11/33
Wanganga Bridge	Awasi							700000		700000	Construct Bridge on Nyaiitho stream	Bridge	Complete & in use	
Constituency CDF Offices Access Road								700000	700000	700000	Construction of access road to the CDF Offices	Road	Complete & in use	
Protection of River Nyando		500000			500000				500000	500000	Conserve environment along Nyando River	Controlled erosion on the river	Complete & in use	
Purchase of Motor bike		100000				100000			100000	100000	Purchase motor bike	Motor bike	Re allocated	Re allocated to teatre project Ref. CDF BOARD/NYANDO/VOL.II/2008(4)
ADMINISTRATION UNITS										0				
East Kano Location Chief's camp	East Kano			200000	300000	1500000	550000			2550000	Construction of Chiefs office and social Hall	Chiefs offices & social Hall	Complete & in use	
Kochogo Chiefs Camp	Kochogo					250000	200000			250000	Construction of Chiefs office	Chiefs office	Stalled	Kshs 200,000 Re allocated to teatre project Ref. CDF BOARD/NYANDO/VOL.II/2008(4)
Kombura Chiefs Camp	Kombura				300000	200000	400000			900000	Construction of Chiefs office	Chiefs office	On-going	Roofing & Finishings yet to be done
Bwanda Chief's Camp	Bwanda				300000						Construction of Chiefs office	Chiefs office	Stalled	Kshs 300,000 Re allocated to Kmbura Chief's Camp Ref. CDF BOARD/NYANDO/VOL.II/39
West Kochieng Location	Kochieng			280000						280000	Construction of Chiefs office	Chiefs office	On-going	Roofing & Finishings yet to be done
Nyamware North Ass. Chief's Office	Kochieng							100000			Construction of Ass. Chief's office	Ass. Chief's office		
Nyando DO's Office	Kakola			100000						100000	Electrical wiring	Electricity	Complete & in use	
CDF Office				70000						70000	Electrical wiring	Electricity	Complete & in use	
EDUCATION BURSARIES		600000	2600000	2600000	3240515	4314077	3920116	4181733	15064592					
CDF Mocks and Trial Tests									500000					
Ahero Youth Polytechnic	Onjiko				200000					200000	Rehabilitation of Classrooms	Rehabilitated classrooms		Co funded by community
Ahero Town Council	Kakola				350000					350000	Construction of jua kali shades	Jua kali shades	on-going	
Traders Sheds at Ahero Market	Kakola							1000000						
Nyando CDF Office Land		1500000						1500000		1500000	Purchase 1 acre land	1 acre land	Complete & in use	
Nyando CDF Office		5800000						3000000	2000000	5000000	Construct office block	office Block	on-going	Under Construction. Received Kshs 2M under re-allocation. First phase complete & in use
CDF office Furniture & Fittings								700000						
Motor Vehicle		3991142						3991142		3991142	Purchase motor Vehicle LandRover 110	Land Rover 110	Complete & in use	GK A7835
Ahero Teachers Education Resource Centre	Kakola				350000					350000	Construct office block	office block	on-going	
Nduru Beach	Kawino							50000		50000	Electrical wiring	Electricity	on-going	
Nyamware Beach	Kochieng							50000			Electrical wiring	Electricity		
Emergency			1333333	1673481	2318300	2332619	2332619	2847481	12837833		Emergency reserve			
Monitoring & Evaluation							874472	1077745	874472					
Recurrent Expenditure							874472	1077745	874472		Motor vehicle running costs			
Office Administration		180000	756161	979427	509095	1435247	1365269	1666615	6891814		Office running costs			
Total Allocation		6000000	26038709	34422789	47547910	47999591	47841591	58401319	209850590					

2003/2004-2008/09Summary

Complete on-going Stalled Total

2009/2010 Summary

Complete on-going Stalled Total

Education	31	72	2	105
Health	7	1	1	9
Water	2	5	2	9
Agriculture	2	3	2	7
Roads & Bridge	1	2		3
Others	5	3	2	10
Total	48	86	9	143

Education	0	54	0	54
Health	0	2	0	2
Water	0	2	0	2
Agriculture	0	0	0	0
Roads & Bric	1	1	0	2
Others	0	5	0	5
Total	0	64	0	65